

EASTERN ARIZONA COLLEGE - MONTHLY REPORT #10

JANUARY 2026

SAFETY PREDICTIVE SOLUTIONS

INSPECTIONS	OBSERVATION	INJURIES	LOST TIME	NEAR MISS
5	105	0	0	0

MONTHLY SUMMARY

January has brought a push for the interior finishes within Cosmetology as we install tile within the restrooms and hallway drinking fountain. Moving alongside tile is the interior paint, we are applying the first coat throughout the building. Overhead the ceiling grid is installed allowing us to install the light fixtures in the south half of the building.

In Grey Shell/RMC Clinic we are currently applying wall texture as the interior walls have been closed up. We are also in the process of installing the last area of brick veneer at the west side of the building.

Each month is bringing the site into its final shape with more and more curbing and hardscape being installed. A note worthy addition as well is the ADA ramp installed at the north parking lot connecting to the neighboring laundromat. This will allow a seamless foot traffic path for the business.

FUN FACT

Every Winter, at least one septillion (1 followed by 24 zeros) snow crystals fall from the sky.

SCHEDULE & MILESTONES

January

- Cosmo Restroom Tiling
- Cosmo Millwork Install
- Grey Shell Dry In
- RMC Interior Finishes Starting
- Grey Shell Brick Veneer
- Sidewalks & Hardscape

February

- Cosmo Light Fixture Install
- Cosmo Restroom Partitions
- Cosmo Millwork Install
- RMC Clinic Tape & Texture
- Bench Planters
- Irrigation Sleeving

PROGRESS PHOTOS

