

EASTERN ARIZONA COLLEGE - MONTHLY REPORT #9

DECEMBER 2025

SAFETY PREDICTIVE SOLUTIONS

INSPECTIONS	OBSERVATION	INJURIES	LOST TIME	NEAR MISS
6	122	0	0	0

MONTHLY SUMMARY

The Cosmetology Building is moving right along with the start of interior finishes. The exposed concrete floors are in the process of polishing, clearing the way to let interior paint and ceramic tile to begin. Alongside finishes, the exterior storefront systems are finishing up, closing up large areas of the building.

At the Grey Shell/RMC Clinic Building, the MEP rough in is complete and we are prepping to close up the walls once inspections are completed. On the exterior of the building, we are installing the storefront systems for the entire month with an anticipated finish in January.

We are creating some shape throughout the site as the curbing is being installed throughout the north parking lot and east side of Cosmetology. Going into the next month we will be seeing a lot of concrete installed throughout the site.

FUN FACT

December comes from the Latin word "Decem" meaning tenth as it was originally the tenth month of the year until January and February were added.

SCHEDULE & MILESTONES

December
Cosmo Storefront Complete
Curbing at North Parking Lot
Grey Shell Brick Veneer
Grey Shell Storefront
Cosmo Concrete Floor Grinding
Pull Wire Into Cosmo

January
Cosmo Restroom Tiling
Cosmo Millwork Install
Grey Shell Dry In
RMC Interior Finishes Starting
Site Benches
Sidewalks & Hardscape

PROGRESS PHOTOS

